

2014.04
Saco River Bridge Painting
Project Update
May 15, 2014



Contractor: Southern Roads & Bridge, LLC, Tarpon Springs, FL **Bid Amount:** \$1,291,605
Percent Complete last approved pay estimate: 16%

Project Schedule: October 17, 2014

Project Scope:

The work consists of painting the original steel superstructure with a high-ratio calcium sulfonate alkyd paint system as shown on the contract drawings and maintenance of traffic.

Contractor Schedule: Southern Roads & Bridge have completed power washing the northbound bridge. They are now completing some rivet replacement, about 17 rivets had to be replaced due to deterioration of the rivet heads. SRB is rigging the southbound bridge for work. They are currently on schedule.