

2014.11
Stroudwater River Bridges & MCRR Bridges
Project Update
May 15, 2014



Contractor: Technical Construction, Inc. – Turner, ME
Percent Complete last approved pay estimate: 6%

Bid Amount: \$1,239,527.10

Project Schedule: Completion date August 15, 2014

Project Scope:

The work consists of repairs to four bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, rocker bearing resets and replacements, substructure repairs, deck repairs, deck membrane and pavement removal and replacement, guardrail modifications and reset, maintenance of traffic.

Contractor Schedule: TCI began work on the concrete repairs under the bridge and removed the expansion joints at the Stroudwater bridge. They have started the concrete repairs and removing the expansion joints at MCRR. The new joints are due mid to late June. They are also resetting bridge bearings that are out of adjustment.