

**2014.16**  
**York River & Cutts Road Bridge Repairs**  
**Project Update**  
**August 26, 2014**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 0%  
**Project Completion:** December 15, 2015

**Bid Amount:** \$4,461.943

**Project Scope:**

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

**Contractor Schedule:** CPM Constructors has completed the shoulder widening that is required for the next phase of construction. They have removed the pavement and are reconstructing the endposts. Upon removing the pavement, it was discovered that the existing concrete deck had more deterioration than anticipated. Staff has issued an extra work order to CPM to remove the top 1 – 1.25 inches of the concrete which will require a thicker concrete wearing surface, we are currently waiting on a price.