

**2014.05**  
**York River & Cutts Road Bridge Repairs**  
**Project Update**  
**June 17, 2014**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 0%  
**Project Completion:** December 15, 2015

**Bid Amount:** \$4,461.943

**Project Scope:**

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

**Contractor Schedule:** CPM Constructors has delayed the start of work on this project a few weeks, they are now planning to begin work the last week of June.