

2014.16
York River & Cutts Road Bridge Repairs
Project Update
October 7, 2014



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 16%
Project Completion: December 15, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin & link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors has been placing concrete at the end posts and repairing the link and pin systems. We agreed to a price to mill 1-1.25 inches of deteriorated concrete from the existing deck. The phase 1 deck has been milled and the contractor is working on hand chipping the remaining areas around the scuppers, expansion joint and along the curb. Staff also had some cores taken of the concrete to explore the existing concrete compressive strength, air void content and chloride content. We are waiting for the results.