

2014.16
York River & Cutts Road Bridge Repairs
Project Update
January 13, 2015



Applying concrete sealer

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 28%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors has been working on repairing the pin and link system and performing concrete pier repairs. They have abandon placing any more concrete wearing surface until spring. They applied a concrete sealer to the deck to help protect it from chlorides penetrating the concrete.