

2014.16
York River & Cutts Road Bridge Repairs
Project Update
March 23, 2015



Placing concrete at repair areas under the bridge

Contractor: CPM Constructors, Freeport, ME

Bid Amount: \$4,461.943

Percent Complete last approved pay estimate: 29%

Project Completion: December 18, 2015

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin & link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors continue to work on repairing the pin and link system and performing concrete pier repairs. In the next several weeks, CPM is planning to place the concrete wearing surface.