

**2014.16**  
**York River & Cutts Road Bridge Repairs**  
**Project Update**  
**November 12, 2014**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 17%  
**Project Completion:** December 15, 2015

**Bid Amount:** \$4,461.943

**Project Scope:**

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

**Contractor Schedule:** CPM Constructors began the first of four concrete wearing surface placements on November 13th. They are planning to make a placement every 2-3 days.