

2014.16
York River & Cutts Road Bridge Repairs
Project Update
April 23, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 29%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors completed placing the concrete wearing surface on the southbound bridge. As the weather allows, they will complete the northbound bridge over the last couple of weeks of April. They will saw cut transverse groves into the concrete deck before switching to the next phase of work which will involve switching traffic to the outside of the bridge onto the new concrete wearing surface before May 21.