

2014.16
York River & Cutts Road Bridge Repairs
Project Update
December 8, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 79%
Project Completion: January 12, 2016

Bid Amount: \$4,461,943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin & link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors completed the work on the new concrete wearing surface and removed the concrete barrier on the bridge. The bridge is now open to three lanes of traffic with periodic lane closures. CPM will be working on installing the expansion joint drain troughs, installing a new signs northbound for the truck weigh station and other miscellaneous item. They are on schedule to complete the project on time but they have no float time remaining.