

2014.16
York River & Cutts Road Bridge Repairs
Project Update
January 20, 2016



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 88%
Project Completion: January 12, 2016

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin & link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors is completing the work on this project, they have a few items outstanding. The major item they have left to complete is installing the fabric trough at the expansion joints. The troughs will direct the water that flows through the expansion joint away from the bearings and structural steel.