

2014.16
York River & Cutts Road Bridge Repairs
Project Update
July 16, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 49%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin & link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors continue to work on concrete repair at the piers and clean the pin and hanger connections. They stopped work on the pile due to wrong material being delivered to the site. They are waiting for the supplier to send the proper material. CPM is planning on placing the deck in lane 1 the end of July. In the picture, a diver is working on the pile.