

2014.16
York River & Cutts Road Bridge Repairs
Project Update
May 20, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 32%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors completed the phase 2 and met their milestone of opening the roadway up to 3 lanes for the summer until Columbus Day weekend. In the meantime, they will be working underneath the bridge repairing the piers. The pier repair work consists of concrete repair, cleaning and painting pier columns and wrapping the columns in a fiberglass material to help protect it from the brackish water.