

**2014.16
York River & Cutts Road Bridge Repairs
Project Update
November 13, 2015**



Saw cutting transverse grooves into the concrete wearing surface

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 68%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin & link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors completed placing the concrete wearing surface. Over the next few weeks they are planning on completing the pile jacket repairs and shift traffic towards the left two lanes while they complete miscellaneous items in the shoulder. CPM is planning to have the northbound traffic open to three lanes of traffic before Thanksgiving. The Southbound lane will most likely remain two lanes in operation, traffic delays are expected.