

2014.16
York River & Cutts Road Bridge Repairs
Project Update
October 9, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 59%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors continue to work on the pier repairs, and pile jackets. They are hoping to be complete with these repairs by the end of October. Starting the week of October 12, they will reduce the 3 travel lanes to 2 travel lanes while they complete the concrete wearing surface and pin and hanger repairs. Staff believes there will be some traffic delays on Sundays, southbound, due to the lane restriction.