

**2015.01**  
**Paving – MM 51 to 54.5 and Falmouth Spur Route 9**  
**Bridge Repair**  
**Project Update**  
**June 17, 2015**



Looking east from Route 9 bridge

**Contractor:** Pike Industries, Inc.

**Bid Amount:** \$4,789,939.35

**Percent Complete last approved pay estimate:** 42%

**Project Schedule:** Substantial Completion September 18, 2015

**Project Scope:** The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder. The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes on the Falmouth Spur at the limits listed below. The work also involves earthwork, bridge repairs, drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic.

**Contractor Schedule:** Pike Industries completed their work on the Falmouth Spur except for repairs at the Route 9 bridge. The Route 9 bridge will be closed on to alternating one-way traffic on June 18. Pike Industries began milling between mile 51 and 54.5 at night. The milling and paving operations should be completed by late July.