

2015.02
Mainline Paving-MM 68-75
Royal River and Bald Hill Bridge Repair
Project Update
May 20, 2015

Contractor: Pike Industries, Inc.

Bid Amount: \$3,837,189.00

Percent Complete last approved pay estimate: 0%

Project Schedule: Substantially complete on or before August 28, 2015

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder from mile 68.5 to mile 74.9. The work also involves earthwork, tree plantings, bridge repairs at the Royal River and Bald Hill bridges, drainage, guardrail, pavement markings, and maintenance of traffic

Contractor Schedule: Pike Industries began work the week of May 11 installing construction signs. Their plan is to complete the shoulder widening, guardrail and bridge repair work before milling and paving in July.