

**2015.14
Gray Park & Ride
Project Update
June 17, 2015**



Site of the new park and ride lot

Contractor: Sargent Corporation
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,197,345

Project Schedule: Substantially complete by September 18, 2015.

Project Scope:

The work consists of the construction of a new park and ride facility on Route 26A in the Town of Gray, ME. Minor widening and pavement rehabilitation work is also required along Route 26A to provide access into the park and ride facility and minor landscaping improvements are included at the intersection of Route 26 and Route 26A. In addition, earthwork and culvert construction is required for portions of the future southbound ramps at the Exit 63 interchange. This work is included in this contract to allow for soil consolidation to occur prior to that future contract commencing.

The general limits of work for the park and ride begin approximately 0.2 miles north of the intersection of Route 202 and Route 26A and extend northerly approximately 500 feet. The southbound ramps work is in the southwest quadrant of the Exit 63 interchange area.

Contractor Schedule: Sargent Corp. will be mobilizing on site at the end of June. They are planning on using the material out of our Bennett Road pit for fill. They will begin work on the preload areas first.