

**2016.02**  
**GRAY INTERCHANGE - EXIT 63**  
**(Mile Marker 63.3)**  
**Project Update**  
**April 15, 2016**



Pile supports for toll plaza

**Contractor:** Shaw Brothers, Gorham, Maine  
**Percent Complete last approved pay estimate:** 8%

**Bid Amount:** \$10,730,114.62

**Project Schedule:** Substantially complete by September 29, 2017.

**Project Scope:** The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers has been busy widening the road at the intersection of Route 26A and along Route 202. They are planning on paving these areas the end of April. They began work on widening and extending the SB on-ramp which required the traffic mainline traffic to travel in the left lane so the SB on-ramp traffic can merge onto the mainline via the driving lane since the acceleration lane is closed.

The toll plaza work continues with placing concrete for the new lane slabs, installing underground electric conduits. Work on the new admin building will begin first of May.