

**2016.04**  
**Maple Street Bridge Rehabilitation**  
**Project Update**  
**May 20, 2016**



**Contractor:** Wyman & Simpson  
**Percent Complete last approved pay estimate:** 5%

**Bid Amount:** \$1,373,468

**Project Schedule:** Substantially complete by November 18, 2016.

**Project Scope:** The work consists of replacing the Maple Street bridge superstructure over the Maine Turnpike in the Town of Farmingdale, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson completed the protective shielding under the bridge over the roadway and will be completing the pier repair by the end of May. They are planning on closing the bridge June 22, there will be VMS advising drivers of the closure 2 weeks prior.