

**GRAY/CUMBERLAND SERVICE PLAZA RENOVATION
(Mile Marker 58/59)
Project Update
April 26, 2016**



New Burger Counter – Gray Service Plaza

Contractor: DL Poulin, Brunswick, Maine

Bid Amount: \$1,300,000

Project Schedule: Substantially complete by May 20, 2017.

Project Scope: The work consists of the replacing Starbucks with a 24-Hour Drive-Thru Burger King at both plazas. The service plazas were closed for the renovations on Monday, March 21, 2016 and expected to reopen for summer tourist season. Once reopened, all facilities will be available 24 hours a day, 7 days a week. There is some tree clearing at the Gray plaza to facilitate the installation of a new Burger King Pylon sign.

Contractor Schedule: DL Poulin is scheduled to have their work complete on May 20th after which HMS Host will finish outfitting the buildings with the Burger King equipment. The Gray service plaza is scheduled to be opened for Memorial Day weekend. The Cumberland Plaza opening is currently anticipated to be mid-June due to the delivery of Burger Equipment being delayed.