

**2017.11  
Hackett Road Bridge Repair &  
Slip Ramp  
Project Update  
October 13, 2017**



**Contractor:** Wyman & Simpson Inc  
**Percent Complete last approved pay estimate:** 76%

**Bid Amount:** \$1,154,486.00

**Project Schedule:** Substantially complete by November 17, 2017.

**Project Scope:** The work also consists of general repairs and modifications to the Hackett Road Underpass Bridge including jacking the superstructure to increase the underclearance over the Maine Turnpike in the City of Auburn, Maine. The work includes pavement and membrane replacement, concrete deck, fascia, fascia overhang, pier, and abutment repairs; concrete end post replacements; bridge joint replacements; protective coatings; new concrete approach slabs; installing bearing bolsters; replacing abutment bearings; bridge approach reconstruction and paving; guardrail modifications, maintenance of traffic. In addition, Construct a new access ramp connecting Hackett Road to the Southbound travel lanes on the Turnpike.

**Contractor Schedule:** Wyman & Simpson is placing the concrete endposts, backfilling the gravel at the bridge backwall in preparation for paving. They are anticipating to pave the week of October 23rd and open the bridge to traffic by the end of October.