

2021.03
Bridge Repairs: Bennett Road MM 68.6,
Grove Street MM 83.7, Route 9 MM 86.1
Project Update
January 21, 2022



Ongoing concrete and bridge rail repairs to the southbound Saco River Bridge.

Contractor: CPM Constructors

Bid Amount: \$1,298,652.20

Percent Complete last approved pay estimate: 91.1 %

Project Schedule: Completion date November 30, 2021.

Project Scope: The work consists of general repairs and modifications to Bennett Road Underpass Bridge at Mile 68.6, Grove Street Underpass Bridge at Mile 83.7, and Route 9 Underpass Bridge at Mile 86.1. The work includes pavement and membrane replacement on Bennett Road and Route 9 Underpass Bridges; bridge joint repairs and modifications at Route 9 Underpass Bridge, end of deck and backwall reconstruction at Bennett Road Underpass Bridge; concrete repairs, pavement grinding and overlay on approaches at Bennett Road and Route 9 Underpass Bridges; beam repairs at Grove Street Underpass Bridge; maintenance of traffic.

Contractor Schedule:

CPM Constructors is currently working on the southbound Saco River Bridge. In late December 2021, a patron ran into and damaged the bridge rails and concrete. CPM was hired under our 2021 bridge repair contract to repair the damaged concrete and replace the damaged bridge rails. These repairs should be complete by the end of January.