

**2017.03
Maxwell Rd Bridge
Project Update
April 20, 2017**



Removing structural steel

Contractor: Reed & Reed, Inc.

Bid Amount: \$ 1,796,866.00

Percent Complete last approved pay estimate: 4%

Project Schedule: Substantially complete by November 17, 2017

Project Scope: The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

Contractor Schedule: Reed & Reed removed the bridge including the structural steel. They will begin removing the exiting piers. The pier in the median will be reconstructed, the two piers on the side of the road will not. During the median pier reconstruction, there will be a long term lane closure north and south bound in the left lane to provide room and a safe barrier for the workers. The traffic numbers are low and traffic delays are not anticipated.