

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
October 11, 2019



Warren Avenue Bridge looking north

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 13%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed began shielding the bridges and constructing the new widen roadway approaches northbound. Over the next few weeks, they will install the southbound temporary concrete barrier and work on the southbound roadway approaches. Near the end of the month, they are planning to remove the bridge deck and structural steel northbound.