

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
May 21, 2021



Shaw Brother's grader prepping gravel for base pavement in the NB truck parking lot.

Contractor: Shaw Brothers

Bid Amount: \$ 9,276,980.50

Percent Complete last approved pay estimate: 79.2%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the Kennebunk Travel Plazas (NB & SB) in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: Shaw Brothers has been steadily making progress throughout the site. Their earth and paving crews have been relocating traffic to allow for crews to complete this project. They shimmed and paved the access roads and will be surface paving the northbound truck parking lot in the near future. Their electrical sub-contractors have been working on site lighting in the new parking lots and access roadways. Their sign sub-contractors have been relocating and swapping out old signs as Shaw Brothers reconfigures the site. The contractor is planning to finish majority of the work by mid-June.