

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
May 15, 2020



Northbound deck at Warren Avenue ready for concrete

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 43.9%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed resumed work after suspending work for two weeks in March. They set the structural steel for the southbound deck and completed the deck forming. They are planning to place the rebar next week. The northbound bridge is ready for deck placement which is planned to happen next week.