

**2021.03**  
**Bridge Repairs: Bennett Road MM 68.6,**  
**Grove Street MM 83.7, Route 9 MM 86.1**  
**Project Update**  
**November 12, 2021**



North bound Bennett Road concrete repairs. CPM crews are placing concrete into the forms.

**Contractor:** CPM Constructors

**Bid Amount:** \$1,298,652.20

**Percent Complete last approved pay estimate:** 82.0 %

**Project Schedule:** Completion date November 30, 2021.

**Project Scope:** The work consists of general repairs and modifications to Bennett Road Underpass Bridge at Mile 68.6, Grove Street Underpass Bridge at Mile 83.7, and Route 9 Underpass Bridge at Mile 86.1. The work includes pavement and membrane replacement on Bennett Road and Route 9 Underpass Bridges; bridge joint repairs and modifications at Route 9 Underpass Bridge, end of deck and backwall reconstruction at Bennett Road Underpass Bridge; concrete repairs, pavement grinding and overlay on approaches at Bennett Road and Route 9 Underpass Bridges; beam repairs at Grove Street Underpass Bridge; maintenance of traffic.

**Contractor Schedule:**

CPM Constructors is currently working on the concrete repairs to Bennett Road. They have some touch up work to complete at the Route 9 Bridge. Once these bridges are complete, crews will mobilize to Marsh Road Bridge and replace the bridge seals. The contractor anticipates completing this project by the end of November.