

2018.02
Exit 47 Intersection Improvements
Pavement Rehabilitation
Clear Zone Improvements
Project Update
October 11, 2018



Installing under ground conduit

Contractor: Shaw Brothers Construction Inc.

Bid Amount: \$1,790,423

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date June 28, 2019.

Project Scope: The work consists of intersection improvements at the intersection of Exit 47 and Rand Road and paving rehabilitation and clear zone improvements at the Exit 47 interchange in the City of Portland, Maine. The work includes widening of Rand Road and the Toll Approach Road and paving of the Exit 47 Interchange, guardrail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers began work beginning of October; they have installed the temporary pavement marking at the Exit 47/Rand Road intersection, set temporary signal poles and installed temporary concrete barrier. Over the next several weeks they will begin to excavate and fill the Rand Road embankment and install temporary signal wiring.