

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
January 17, 2020



Looking south at Abutment 2 northbound bridge

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 29.3%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed completed the H-pile and concrete work at abutment 2 northbound. They have begun work at Abutment 1 and mobilized a second crane onsite. Over the next few weeks, they are planning to complete the H-pile and concrete work at Abutment 1 northbound and southbound and Abutment 2 southbound. Currently they are planning to set the new structural steel beginning of February for the northbound bridge with the southbound bridge shortly afterwards.