

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
May 21, 2021



Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 86.2%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed will be paving in the median paving and installing median barrier over the next few weeks. After that is done they will pave the bridge. Due to the narrow width of the lanes, there **may** be an approximate 2-week traffic shift, where traffic is split while Reed & Reed work in the middle. If this traffic shift happens it will be towards the end of June.