

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
June 19, 2020



This crane is about to set the cover on the oil and water separator at the NB plaza.

Contractor: Shaw Brothers

Bid Amount: \$ 9,276,980.50

Percent Complete last approved pay estimate: 41.4%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the Kennebunk Travel Plazas (NB & SB) in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: The contractor continues to make progress. The uprights for the new intersection signals were recently installed. The site and parking lot lighting conduits and light bases continue to be installed. Drainage work for the stormwater treatment systems and north bound parking lot is ongoing.