

2018.02
Exit 47 Intersection Improvements
Pavement Rehabilitation
Clear Zone Improvements
Project Update
June 24, 2019



Exit 47 with Recent Paving and Striping

Contractor: Shaw Brothers Construction Inc. **Bid Amount:** \$1,790,423

Percent Complete last approved pay estimate: 24%

Project Schedule: Completion date June 28, 2019.

Project Scope: The work consists of intersection improvements at the intersection of Exit 47 and Rand Road and paving rehabilitation and clear zone improvements at the Exit 47 interchange in the City of Portland, Maine. The work includes widening of Rand Road and the Toll Approach Road and paving of the Exit 47 Interchange, guardrail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers completed paving of the ramps. Over the next few weeks they will complete paving Rand road, install the bridge joint and concrete repairs and complete the traffic light work.