

**2019.10**  
**Bridge Replacement**  
**Warren Avenue Overpass (Mile 49.0)**  
**January 8, 2021**



Southbound bridge deck

**Contractor:** Reed & Reed

**Bid Amount:** \$ 17,866,377.50

**Percent Complete last approved pay estimate:** 78.8%

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the northbound and southbound Warren Avenue Overpass bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed placed the southbound bridge deck in the middle of December. They are now working on the parapet wall for both bridges. They plan to work through the winter as weather allows.