

**2018.04**  
**Cleaning & Painting Steel Structures**  
**Cider Hill Road Underpass Bridge - Mile 6.2, Captain Thomas Road**  
**Underpass Bridge - Mile 14.8, Route 126 Underpass Bridge – Mile 101.7 &**  
**High Street Underpass Bridge – Mile 103.6**  
**Project Update**  
**August 29, 2018**



Bridge Painting project Captain Thomas Road Bridge

**Contractor:** Southern Road and Bridges, LLC  
**Percent Complete last approved pay estimate:** 36%

**Bid Amount:** \$1,436,720

**Project Schedule:** Completion date November 27, 2018.

**Project Scope:** Cleaning and painting specified areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system for the following locations; Cider Hill Road Underpass Bridge, Captain Thomas Road Underpass Bridge, Route 126 Underpass Bridge, and High Street Underpass Bridge

**Contractor Schedule:** Southern Road and Bridge completed painting Cider Hill Road and moved to Captain Thomas Road Bridge. They stopped work for a couple of weeks to transition another crew onsite and will resume operations after the Labor Day holiday at Captain Thomas Road. They anticipated a couple weeks of work to complete this bridge. They will mobilize to West Gardiner to work on High Street and Route 126 over passes. They are currently on schedule to complete the work on time.