

2018.04
Cleaning & Painting Steel Structures
Cider Hill Road Underpass Bridge - Mile 6.2, Captain Thomas Road
Underpass Bridge - Mile 14.8, Route 126 Underpass Bridge – Mile 101.7 &
High Street Underpass Bridge – Mile 103.6
Project Update
October 11, 2018



Route 126 paint removal

Contractor: Southern Road and Bridges, LLC
Percent Complete last approved pay estimate: 41%

Bid Amount: \$1,436,720

Project Schedule: Completion date November 27, 2018.

Project Scope: Cleaning and painting specified areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system for the following locations; Cider Hill Road Underpass Bridge, Captain Thomas Road Underpass Bridge, Route 126 Underpass Bridge, and High Street Underpass Bridge

Contractor Schedule: Southern Road and Bridge completed painting Captain Thomas Road and have mobilized to Route 126 in West Gardiner. They have completed the paint removal and are in the process of painting the intermediate and top coat. SRB will be mobilizing to High Street in West Gardiner to begin rigging the bridge so they can power wash the steel prior to removing the paint.