

2023.08
Southern Bridge Repairs
November 17, 2023



Looking east from the west approach, the repaired headers and pavement are in place.

Contractor: CPM Constructors

Bid Amount: \$205,028.37

Percent Complete last approved pay estimate: 81.3%

Project Schedule: Completion date November, 2023.

Project Scope: The work consists of bridge repairs at the Scarborough Interchange Underpass in the Town of Scarborough, Maine. The work generally includes deck expansion joint header repairs, approach paving, substructure concrete patch repairs, and maintenance of traffic.

Contractor Schedule: CPM Constructors recently completed the work at the Exit 42 bridge. During the shutdown, the concrete headers were in worse shape than originally anticipated. Crews had to come in an extra evening because of the additional work. Change order work was added to repair the northbound Saco River bridge rail from a vehicle strike earlier this year. That work is complete as well.