

**2019.09**  
**Bridge Improvements Stroudwater River Overpass Mile 46.7**  
**& Maine Central Railroad Overpass Mile 47.9**  
**Project Update**  
**October 11, 2019**



Stroudwater River Bridge northbound looking south

**Contractor: Cianbro**

**Bid Amount: \$20,460,607.50**

**Percent Complete last approved pay estimate: 41.1%**

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

**Contractor Schedule:** Work at Stroudwater - Cianbro continues to construct piers and abutments. They are planning to set structural steel on the northbound bridge beginning of November.

At MCRR - Cianbro set the structural steel and began installing the bridge deck formwork. Over the next few weeks they will complete the form work, shot the shear studs onto the girders.