

**2018.04**  
**Cleaning & Painting Steel Structures**  
**Cider Hill Road Underpass Bridge - Mile 6.2, Captain Thomas Road**  
**Underpass Bridge - Mile 14.8, Route 126 Underpass Bridge – Mile 101.7 &**  
**High Street Underpass Bridge – Mile 103.6**  
**Project Update**  
**July 19, 2018**



Cider Hill Road Underpass Southbound

**Contractor:** Southern Road and Bridges, LLC  
**Percent Complete last approved pay estimate:** 21%

**Bid Amount:** \$1,436,720

**Project Schedule:** Completion date November 27, 2018.

**Project Scope:** Cleaning and painting specified areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system for the following locations; Cider Hill Road Underpass Bridge, Captain Thomas Road Underpass Bridge, Route 126 Underpass Bridge, and High Street Underpass Bridge

**Contractor Schedule:** Southern Road and Bridge completed painting the northbound side of Cider Hill and began southbound last week. Lanes 1 & 2 have been blast cleaned and primer applied. Over the next several weeks, they will complete work at Cider Hill and mobilize to Captain Thomas Road.