

2021.03
Bridge Repairs: Bennett Road MM 68.6,
Grove Street MM 83.7, Route 9 MM 86.1
Project Update
August 27, 2021



Route 9 in Sabattus, looking east.

Contractor: CPM Constructors

Bid Amount: \$1,298,652.20

Percent Complete last approved pay estimate: 33.8 %

Project Schedule: Completion date November 30, 2021.

Project Scope: The work consists of general repairs and modifications to Bennett Road Underpass Bridge at Mile 68.6, Grove Street Underpass Bridge at Mile 83.7, and Route 9 Underpass Bridge at Mile 86.1. The work includes pavement and membrane replacement on Bennett Road and Route 9 Underpass Bridges; bridge joint repairs and modifications at Route 9 Underpass Bridge, end of deck and backwall reconstruction at Bennett Road Underpass Bridge; concrete repairs, pavement grinding and overlay on approaches at Bennett Road and Route 9 Underpass Bridges; beam repairs at Grove Street Underpass Bridge; maintenance of traffic.

Contractor Schedule:

CPM Constructors has completed all the top side work at Grove Street and Bennett Road bridges. Beam painting and concrete abutment repairs still remain, with minimal impacts to traffic anticipated. They have relocated majority of their crews to the Route 9 bridge in Sabattus. Traffic is currently down to alternating one-way traffic, controlled by temporary traffic signals. They have stripped the old pavement along the eastbound side and have made some concrete repairs along the gutter line, where water collects, as well as starting to install the new bridge joints. The contractor should be done the topside work for both east and west bound traffic by October.