

**2018.02**  
**Exit 47 Intersection Improvements**  
**Pavement Rehabilitation**  
**Clear Zone Improvements**  
**Project Update**  
**November 9, 2018**



**Contractor:** Shaw Brothers Construction Inc.

**Bid Amount:** \$1,790,423

**Percent Complete last approved pay estimate:** 0%

**Project Schedule:** Completion date June 28, 2019.

**Project Scope:** The work consists of intersection improvements at the intersection of Exit 47 and Rand Road and paving rehabilitation and clear zone improvements at the Exit 47 interchange in the City of Portland, Maine. The work includes widening of Rand Road and the Toll Approach Road and paving of the Exit 47 Interchange, guardrail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers completed the Rand Road slope work. The roadway section will be paved after addressing any settlement that may occurred over the winter. Shaw Brothers also completed widening the turnpike section at the intersection of Rand Road and temporarily relocated the traffic signal. Shaw brothers will complete the ramp paving and other outstanding work in the spring.