

**2017.03  
Maxwell Rd Bridge  
Project Update  
February 17, 2017**



**Contractor:** Reed & Reed, Inc.

**Bid Amount:** \$ 1,796,866.00

**Percent Complete last approved pay estimate:** 0%

**Project Schedule:** Substantially complete by November 17, 2017

**Project Scope:** The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed began erecting construction signs on the turnpike and detour signs on the local roads, the detour signs are covered until they are needed. Reed & Reed is planning to close the bridge mid-March, the contract allows the bridge to be closed for 7 months.