

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
December 12, 2019



Warren Avenue northbound bridge work

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 16%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed continues to remove the existing bridge in phase 1, this work should be completed in the next couple week. They began driving H-pile at abutment 2. Over the next several weeks, they plan to drive H-pile at the other abutment locations, form and place the footers at the abutments and drive the temporary earth support system so they can excavate adjacent to the roadway.