

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
August 28, 2020



Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 61.2%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed completed phase 1 and is now into phase 2, reconstructing the existing bridges. They are in the process of removing the deck and structural steel. Their subcontractor Sargent Corp. has been excavating pavement at the approaches, the pavement was 5.5 feet thick on the north approach. Over the next few weeks, Reed & Reed will complete the demo work and begin driving H-pile for the new abutments.