

**2018.04**  
**Cleaning & Painting Steel Structures**  
**Cider Hill Road Underpass Bridge - Mile 6.2, Captain Thomas Road**  
**Underpass Bridge - Mile 14.8, Route 126 Underpass Bridge – Mile 101.7 &**  
**High Street Underpass Bridge – Mile 103.6**  
**Project Update**  
**June 26, 2018**



Cider Hill Road Underpass Northbound

**Contractor:** Southern Road and Bridges, LLC  
**Percent Complete last approved pay estimate:** 11%

**Bid Amount:** \$1,436,720

**Project Schedule:** Completion date November 27, 2018.

**Project Scope:** Cleaning and painting specified areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system for the following locations; Cider Hill Road Underpass Bridge, Captain Thomas Road Underpass Bridge, Route 126 Underpass Bridge, and High Street Underpass Bridge

**Contractor Schedule:** Southern Road and Bridges began work at Cider Hill Road Bridge couple of weeks ago, The bridge over the northbound lanes has been blast cleaned and the prime coat applied. Over the next several weeks they should complete the work at the bridge and move onto Captain Thomas Road.