

2020.07
**Bridge Repairs 3 Locations -
Boom Road Underpass Mile 33.4
Beech Ridge Road Underpass Mile 41.4
Grove Street Underpass Mile 83.7
Project Update
August 28, 2020**



Beech Ridge Road bridge with new pavement. Crews will be striping the bridge in the near future.

Contractor: CPM Constructors

Bid Amount: \$968,657.84

Percent Complete last approved pay estimate: 64.7 %

Project Schedule: Completion date October 31, 2020

Project Scope: The work consists of general bridge repairs and modifications to Boom Road Underpass Bridge at Mile 33.4, Beech Ridge Road Underpass Bridge at Mile 41.4, and Grove Street Underpass Bridge at Mile 83.7. The work includes milling and replacing partial depth bituminous wearing surface on Boom Road Underpass; pavement and membrane replacement on Beech Ridge Road and Grove Street Underpass Bridges; bridge joint repairs; concrete repairs; pavement grinding and overlay on approaches.

Contractor Schedule: Crews have wrapped up the top and bottom side work at Beech Ridge Road bridge. They are mobilizing back to Grove Street bridge to do some additional concrete repairs the first week in September. Once these repairs are complete, the contractor will be ready to do their punch list work. Once complete, they'll demobilize from all locations and remove their temporary traffic signs and equipment.