

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
July 19, 2020



Access covers to the oil water separator being installed at the NB plaza.

Contractor: Shaw Brothers

Bid Amount: \$ 9,276,980.50

Percent Complete last approved pay estimate: 50.7%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the Kennebunk Travel Plazas (NB & SB) in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: Contractor placed base and intermediate pavement layers for the northern north bound parking lot. Existing cross pipes that were scheduled to be abandoned in place have been filled with flow able fill. Additional mast arms for the new intersection lights were installed and some of the components to be installed on the masts were assembled for future work. Granite curb within the parking areas was installed as well. Contractor anticipates placing surface pavement in some locations within the near future. The contractor anticipates surface paving the perimeter roads in the spring of 2021.