

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
November 12, 2021



Warren Bridge – 3 Lanes



Warren Bridge -2 Lanes

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
November 12, 2021

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 96.6%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed has completed the work on this contract. They were substantially late completing this project. There is currently \$266,700 in liquidated damages being withheld. The project was 73 days late for substantial completion and 54 days late for final completion.