

2018.02
Exit 47 Intersection Improvements
Pavement Rehabilitation
Clear Zone Improvements
Project Update
May 17, 2019



Contractor: Shaw Brothers Construction Inc.

Bid Amount: \$1,790,423

Percent Complete last approved pay estimate: 24%

Project Schedule: Completion date June 28, 2019.

Project Scope: The work consists of intersection improvements at the intersection of Exit 47 and Rand Road and paving rehabilitation and clear zone improvements at the Exit 47 interchange in the City of Portland, Maine. The work includes widening of Rand Road and the Toll Approach Road and paving of the Exit 47 Interchange, guardrail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers has mobilized back to this project in mid-May. They completed adjusting the guardrail on the interchange ramps. Over the next several weeks they will mill and pave the ramps, this work will require closing the ramps between 6pm and 6am. Shaw Brothers also will complete the roadway approach widening to the Rand Road Bridge and complete the intersection improvements at the interchange and Rand Road intersection, this work includes pavement markings and traffic light hardware improvements.