

2026.05
Bridge Repairs – Scarborough and South Portland
Mile 39.9, 44.3, and 44.91
May 22, 2026



Looking at the east abutment, the contractor is working on structural concrete repairs.

Contractor: CPM Constructors, Inc.

Bid Amount: \$2,356,493.40

Percent Complete last approved pay estimate: 8.4 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of bridge repairs at three locations; Broadturn Road Underpass, I-295 Southbound Underpass and Maine Mall Road Underpass. The work generally consists of milling and paving the bridge and local road approaches, concrete haunch removal, concrete patch repair to the existing deck fascia and substructure, concrete pier repairs, cleaning and painting of existing bearings, replacing bearings, joint repairs, and concrete sealing. The work also includes maintenance of traffic, and all other work is incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor continues working on structural concrete repairs removing deteriorated concrete from I-295 Underpass bridge fascia, east and west abutments, and pier 3 along with establishing access to the west abutment and pier 1. Bridge repair work will continue at I-295 SB underpass bridge and other locations in Scarborough and South Portland under this contract until the completion date in November.